EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to cross roads and drains at Chikkadinne to Thirumala Nagara in ward no:03
2	Amount of work portion	
3	Estimated Cost	25.00
4	Name of Contractor	Sri.B.R.Mohan, Bangalore
5	Agreement no	
6	No and date under which work order issued	BBMP/EE/YNK.D/E-PMT-02/ W.O/ 248/2020-21, dt:15/02/2021
7	Time limit rriginally fixed for completion	90days
8	Date of application by the contractor for granting	10.5.2021
9	Date of receipt of application in the Sub Division office	10.5.2021
10	Extension granted if.any	Due to covid-19 effect Labours are not available
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	50%
12	Work carried out during 1st extension	50%
13	Work carries out during 2nd extension	—

14	Time now applied for	106 days
15	Date of recommanding time 2nd extension	–
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Nil
18	Probable time required for completion of remaining work	–
19	Cost work charged establishment charged on the work after the expairy original period	–
20	Weather notice as per clause of contract has been issued	–
21	Remarks of the AEE and the daily rate of penalty proposed	–
21	Remarks of the EE and the daily rate of penalty proposed	Our 3 106 days, the lockdown period ten days) can be deducted and remaining days each day 50/- Penalty may be imposed.

Assistant Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Assistant Executive Engineer